Zeitschrift:	IABSE structures = Constructions AIPC = IVBH Bauwerke
Band:	1 (1977)
Heft:	C-1: Standard bridges as highway overcrossings
Artikel:	Sarno Viaduct (Italy)
Autor:	Gallo, P.
DOI:	https://doi.org/10.5169/seals-14511

Nutzungsbedingungen

Die ETH-Bibliothek ist die Anbieterin der digitalisierten Zeitschriften auf E-Periodica. Sie besitzt keine Urheberrechte an den Zeitschriften und ist nicht verantwortlich für deren Inhalte. Die Rechte liegen in der Regel bei den Herausgebern beziehungsweise den externen Rechteinhabern. Das Veröffentlichen von Bildern in Print- und Online-Publikationen sowie auf Social Media-Kanälen oder Webseiten ist nur mit vorheriger Genehmigung der Rechteinhaber erlaubt. <u>Mehr erfahren</u>

Conditions d'utilisation

L'ETH Library est le fournisseur des revues numérisées. Elle ne détient aucun droit d'auteur sur les revues et n'est pas responsable de leur contenu. En règle générale, les droits sont détenus par les éditeurs ou les détenteurs de droits externes. La reproduction d'images dans des publications imprimées ou en ligne ainsi que sur des canaux de médias sociaux ou des sites web n'est autorisée qu'avec l'accord préalable des détenteurs des droits. <u>En savoir plus</u>

Terms of use

The ETH Library is the provider of the digitised journals. It does not own any copyrights to the journals and is not responsible for their content. The rights usually lie with the publishers or the external rights holders. Publishing images in print and online publications, as well as on social media channels or websites, is only permitted with the prior consent of the rights holders. <u>Find out more</u>

Download PDF: 07.08.2025

ETH-Bibliothek Zürich, E-Periodica, https://www.e-periodica.ch



10. Sarno Viaduct (Italy)

Owner: "AUTOSTRADE – Concessioni e Costruzioni Autostrade S.p.A.", Via Nibby 10, Roma, Italia Engineer and Constractor: "FERROCEMENTO – Costruzioni e Lavori Pubblici S.p.A.", Via F. Scarpellini 24, Roma, Italia

Dimensions:

Type of structure: simply supported spans Number of spans: 91 double spans with separated carriageways

Length of each span: 31,90 m Total length of the viaduct: 2.903 m Width of the viaduct: two carriageways 12,75 m each Length of the precast deck: 31,85 m Width of the precast deck: 12,75 m Weight of the precast deck: 480 tons Method of prestressing: pre-tensioning, carried on with 1/2" strands Date of complection: november 1976

Near Naples on the Caserta—Nola—Salerno motorway a viaduct has been lately completed which embodies brand new technology and represents a major step forwards in the art of bridge and viaduct construction. Its chief characteristic is the use of fully prefabricated decks which, despite their exceptional size and weight, are made, transported and positioned in one single unit.

This revolutionary new system allows:

The best technical result: the entire motorway span is a monolithic block of precast and prestressed concrete. This solution gives a product of very high quality, combining, as it does, the best characteristics of a poured in place structure (continuity of the pouring and absence of joinings) and a prefabricated one (perfect organization and control of all operations and materials).

Maximum speed: the construction schedule is a span every 36 hours, four times faster than the most advanced systems used today.

Maximum safety: the precast decks always move "resting on" never "hanging from", with automatic control of direction made possible by the use of metallic wheels and rails. The transporting machine is designed according to the maximum possible slopes, which can be easily won in that the propulsion system is not based on wheel-road or wheel-rail adhesion, but on the clamping action exerted by hydraulic jaws on the rails: and that too means safety.

Economy: this new building procedure is not designed for modest works, but yields large savings when the viaduct has a large number of spans; in general it can be said that this procedure becomes economical and competitive when the number of spans exceed one hundred. The greater the number, the more the savings.

The construction equipment consists of three main sections: - The construction section, with the pouring steel platform, the steam curing system and the lifting complex

- The transport section, of a very new conception, based on a multiple trolley equipment, a propulsion machine and a set of rails
- The launching section, consisting of a particular fully mechanised steel truss for the setting in place of the decks.

In conclusion an important method conceived for important works which, though representing a first experience in its kind, proved in practice to be fully successful.

(P. Gallo)



